

APPLICATION No.: W-34273

TAP CLEARED

LOCATION: 170 Summer St

DATE

BEF.

AFT.

REMARKS

OWNER: P.65 L348

31-313

MEASURES:

New service installed off of Summer St main. Contractor DPI 04.16.2024

1" Copper

S X S LINE SMITH ST

56'

W X E LINE SUMMER ST

6'

S X N LINE HOUSE

18'

N X S LINE HOUSE

8'

W X W LINE HOUSE

10'

MAIN TO PROPERTY LINE

29'

PIPE INSIDE PROPERTY

6'

MAIN IS 11' OFF WEST OF PROPERTY LINE

SERVICE INSTALLED OFF OF SUMMER ST MAIN FOR PLOT 65 LOT 348. EXISTING LATERAL 1192 ON SMITH ST TO BE CUT AND CAPPED AT A FUTURE DATE BY DPI. (UNABLE TO CUT AND CAP AT TIME OF INSTALLATION DUE TO STREET MORATORIUM.

[illegible]

CHARGE OUTS