

4028



165 Fair St.

Joseph M. Rocha

5/8"

H lead

Aug. 22 , 1881

W from

Sears St.

141.3 ft.

S from N line

Fair St.

6.4 ft.

E from W line

body of house

10.7 ft.

Oct 24, 1997

Renewed from main to prop line

Stock: 26ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4x/58 lead-cop adapt.xxs

1- $3/4 \times 5/8$ Fig 413

5
=====

10-1-2018: 1" COPPER SERVICE

Lead service line replacement program phase 1

Contractor P.Gioioso & Sons TYPE CU, Diameter 1inch

Water Pressure 100

Distance from main to curb stop N/A

Distance curb stop to meter 16'

Distance from curb face to curb stop 2'

Depth of service 4.0'

Total length of new pipe installed 16'

Curb stop replaced NO Size N/A

Corporation replaced:NO Size N/A

Ball Valve furnished: YES Size 1"

BRADBURY-WARING, INC.

[illegible]

CHARGE OUTS

