APPLICATION No.: 4753	TAP CLEARED					
LOCATION: 46 Delano St	DATE	BEF.	AFT.	REMARKS		
OWNER:						
MEASURES: June 26,1884 W X First St 69.3 ft N X S line Delano St 7.3 ft W X E line House 8.3 ft 1" Copper Service 05/16/2019 Lead Service Line Replacement Program Phase 1, Contractor P Gioioso& Son Type CU, Diameter 1in Water Pressure 100 Distance from main to curb stop (ft) 10 Distance from curb stop to meter (ft) 20 Distance from curb face to curb stop (ft) 1.5 Depth of service (ft) 5 Total length of new pipe installed (ft) 30 Curb stop replaced: Yes size 1" Corporation replaced: Yes size 1" Ball valve furnished: Yes size 1"						

METE	METER HISTORY								CHARGE OUTS			
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST		REMARKS			
				17								
				£	13.5'	Mekr D	.01					
				-5-M								