



LOCATION: 319 Cedar St.

OWNER: Harry Geneshy

MEASURES: 5/8" 3/4" meter

N from Locust 7.6 ft.

E from W line Cedar 7.3 ft.

Ser. increased to 3/4" from curb stop into Bldg.

7-17-62

July 17, 1962 Renewed from curb stop to meter inside bldg.

16 ft. - 3/4" copper tubing; 1# wiping solder;

- - -

Aug. 29, 1963 Renewed from main to 3 ft. from main.

This service is tapped 2 ft. North of stop box.

3 ft. - 3/4" copper tubing; 1-3/4" ocpr. fig. 438;

1# wiping solder;

- - -

MAY 21 1982 --Tilcon Renewed from the main to the curb stop. 9.0 ft.-3/4" copper; stop box; 1" x 3/4" Fig. 413;

6/8/07 Caliacco Corp replaced existing copper service at location of cast iron main failure to a point 7 ft.

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

[illegible]