

APPLICATION No.: 4757

TAP CLEARED

LOCATION: 150 Blackmer St

OWNER: ✓

31-313

MEASURES:

August 2, 1884

W from First ST 76.0 ft

N from S line Blackmer St 6.5 ft

W from E line House 9.7 ft

1" Copper Service

12/20/2018 : Lead Service Line Replacement

Program : Phase 1 Contractor: P. Gioioso and Son

Type: CU, DIameter (in) 1, Water Pressure 95

Distance from main to curbstop (ft) 8

Distance curb stop to meter (ft) 17

Distance from curb face to curb stop (ft) 2

Dept of Service (ft) 4

Total length of new pipe installed (ft) 25

Curb stop replaced:Yes, Size 1"

Corporation replaced:Yes, Size 1"

Ball Valve Furnished:Yes, Size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

