

APPLICATION No.: 5373

## TAP CLEARED

LOCATION: 344 North

OWNER: Charles BeFuhs

MEASURES: 3/4"

W from	Florence	85.4 ft.
N from S line	North	6.7 ft.
W from W line	House	12.3 ft.

-----  
October 11, 1963 Renewed from a point  $\frac{1}{2}$  ft. outside  
curb stop to the meter inside cellar.

17 $\frac{1}{2}$  ft. 3/4" copper tubing 1 lb. wiping solder  
1 3/4" cop. to cop. stop, fig. 415  
-----

8/28/08 - West End Water Main Rehab Contract # 4 - Perrina Const.  
Renewed water service from main to curb stop

8 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop

Inspected by Tim Ives, CDM  
-----

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]