

APPLICATION No.: 571 3/4" H lead

TAP CLEARED

OK ✓

LOCATION: 15 Johney Cake Hill

OWNER: N. B. Port Socy.

DATE

BEF.

AFT.

REMARKS

145

MEASURES: 3/4" H lead Aug. 28, 1872
 S from William 129.3 ft.
 E from W line Bethel 6.9 ft.
 S from N line House 23.6 ft.

March 1976: Service renewed from the main to the property line.
 15.9 ft. - 3/4" copper; 3/4" corporation; 3/4" curb stop; stop box;
 FONTANI CONSTRUCTION 3/4" x 3/4" cop to lead adapt, comp.
 Measures of 3/4" Curb stop:
 S x S line William St. 129.2 ft.
 E x W line Johnny Cake Hill 7.5 ft.
 N x S line Bldg. 24.0 ft.
 E x E line Bldg. 22.0 ft.

drop pipe

prop. line to cellar - all lead

Measures of 3/4" union, compression Ford

S x S line William St. 129.2 ft.
 E x W line Johnny cake hill 12.0 ft.

10/10/03 Excavated and replaced 9 ft. of concrete
 sewer pipe.

----- Believed to Be
 Removed.
 no curb stop found.
 2-17-201

4 alk 2 Clift
 per Fred

Seamus
 Bethel

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 32211

LOCATION: 15 Johnny Cake Hill

OWNER: Seamen's Bethel & Mariner's Home

31-313

MEASURES: 6" Ductile Iron Oct. 2, 1997

S x S line William St. 158.0 ft.

E x W line Johnny Cake Hill	12.6 ft.
-----------------------------	----------

S x S line Mariners Home	5.5 ft.
--------------------------	---------

E x E line Mariners Home	27.0 ft.
--------------------------	----------

Main is 14 ft. E x W line.

FIRE SUPPLY

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]