

APPLICATION No.: 5825

TAP CLEARED

LOCATION: 90 Rockland St

OWNER:

31-313

MEASURES: June 11, 1888

E X Crapo St 67.4 ft

N X S Line Rockland St 6.8 ft

W X E Line House 8.1 ft

1" Copper Service

11/6/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 85

Distance from main to curb stop (ft) 7

Distance from curb stop to meter (ft) 64.5

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 64.5

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4 union installed 1 LF outside
curb stop

DATE

BEF.

AFT.

REMARKS

[illegible]