

APPLICATION No.: 6465

## TAP CLEARED

LOCATION: 198 Rockland St.

DATE

BEF.

AFT.

REMARKS

OWNER: Ludjaro Estrella, Et Ux P29-463

MEASURES: 3 1/4" 5/8 H. LEAD Copper May 8, 1890

E from Lombard St. 80.5 ft.

N from S line Rockland St. 6.5 ft.

E from W line house 1.9 ft.

-----  
June 10, 1965 Renewed from a point  $\frac{1}{2}$  ft. outside curb stop to meter inside the building.

16  $\frac{1}{2}$  ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop

1 Caldwell stop box, complete-long 1 lb. wiping solder

Peter Duff, plumber, supplied all copper tubing. Street Dept. dug and filled trench. They will maintain trenches.

-----  
1" Copper Service

10/17/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 82

Distance from main to curb stop (ft) 10

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 10

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: NO

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
3-7-66		3/4	Rockwell Mag	19383859					

# CHARGE OUTS

