

LOCATION: 59 Campbell St. BOX

OWNER: Hector J. & C. Robitaille

MEASURES: 3/4"

L lead

E from

County

154.6 ft.

S from N line

Campbell

7.1 ft.

W from E line

House

0.2 ft.

Feb. 11, 1958 Renewed from tap to a point 2 ft.
from tap.

2 ft. - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to i.f.
cplg., fig. 413; 1# wiping solder; tap reamed;

- - -

Dec. 4, 1959 Renewed from 1/2 ft. outside curb stop
to 2 ft. inside curb stop.

2 1/2 ft. - 3/4" copper tubing; 1-3/4" cop to cop stop,
fig. 415; 2# wiping solder;

- - -

March 14, 1961 Renewed from 2 ft. inside curb stop
to property line.

5 ft. - 3/4" copper tubing; 1-3/4" cop to cop cplg.
1# wiping solder;

- - -

8/16/79: Franklin renewed service from the main to the curb stop.

21 ft. - 3/4" copper; 3/4" curb stop; Stop box; 3/4" x 3/4" fig. 413

7/10/17: Contractor WC SMITH INSPECTOR P. REYNOLDS RENEWED SERVICE FROM

curb stop in : Main to prop line 26.0' Pipe inside property 93.0'

DATE

BEF.

AFT.

REMARKS



CHARGE OUTS

[illegible]