

APPLICATION No.: 7175

TAP CLEARED ✓

LOCATION: 410 So. Front St.OWNER: John MartinsINACTIVE SERMEASURES: 5/8" H lead July 11, 1892N from N line Blackmer St. ~~100.6 ft.~~ 100.0 ft.W from E line Front St. ~~7.0 ft.~~ 6.0 ft.N from S line house ~~5.3 ft.~~ 2.5 ft.

W x W line house 15.8 ft.

Main to prop. line 51.0 ft.

- - - -

J.F Kennedy Hwy. Proj.

June 23, 1983 Renewed from 16" main to the property line.

50 ft. - 3/4" copper tubing 1-3/4" tap

1-3/4" curb stop 1- Caldwell stop box

1-5/8" x 3/4" lead-cop. adapt. XS

NOTE: This service from the ~~stop~~ curb stop travels south 5 ft. then west to the tap which is 5 ft. south from hydrant. During J.F. Kennedy Proj. Forte Bros. dug, backfilled & will maintain trench.

- - - -

[illegible]

CHARGE OUTS