

APPLICATION No.: 7244

TAP CLEARED ✓

LOCATION: 192 No. Front

OWNER: Margaret Jesus etux

MEASURES:

 $\frac{1}{2}$ "

Nfrom	Cedar Grove	144.0
W fromE line	No. Front	9.2
NfromS line	House	12.4

 May 11, 1949 Replaced lead pipe with 3/4" copper tubing type K
 from tap to line.

35 ft. of 3/4" cop. tubing 1 3/4" cop. to cop. stop
 1 3/4" cop. to 3/4" I.P. Fem. Coupling

July 8, 1987 Tilcon broke service while repairing drain.
 Renewed from 5 ft. inside of curb stop to 1 ft. inside of
 property line.

5 ft. - 3/4" copper tubing 1 - 3/4" x 3/4" cop to cop cplg.
 1 - 5/8" x 3/4" lead to copper adapt XXS (at line)

July 14, 1987 Tilcon broke stop box while installing sewer for
 D .P.W.. Replaced with new Caldwell Stop box -

Stock: -

1 Caldwell Stop Box, compl.

10/20/15 RENEWAL CURB STOP TO METER JLC CONS. INSPECTED
 BY P.REYNOLDS 3/4" service 5/8" meter COPPER

[illegible]

CHARGE OUTS