

7309

16 Independent St

OWNER:

31-313

August 11, 1892

121.5 ft

8.9 ft

10.7 ft

1" Copper Service

11/20/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 11

Distance from curb stop to meter (ft) 12

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.0

Total length of new pip installed (ft) 11

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: no size 3/4"

Remarks: 1-3/4" union installed 1LF outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]