

APPLICATION No.: 7484 3/4"

TAP CLEARED



LOCATION: 599 Cottage St. Cot. Robeson St.

DATE

BEF.

AFT.

REMARKS

OWNER: Mabel L. Smith

MEASURES: 3/4"

W from

Cottage

40.8 ft.

N from S line

Robeson

6.3 ft.

E from W line

House

1.0 ft.

MAY 13 1982 -- Tilcon renewed from the main to the prop.  
line. 15.0 ft.-3/4" copper; curb stop; stop box; 1" x 3/4"  
Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

Date: 1/15/2019 Contractor: City of New Bedford

Renewed Curb Stop to Meter

Type of Pipe: Copper Size of Pipe: 3/4"

Cop-.75 Box of 3/4" Copper Tubing Units 11 UOM Feet

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each

Bush-.75x 3/4" x 1/2" Brass Bushing .5 Units 1 UOM Each

FSxFT 3/4" Female Sweat x 1/2" 90-.75x .5 Female Thread 90 Units 2 UOM Each

## METER HISTORY

[illegible]

## CHARGE OUTS