

LOCATION: 257 Belleville Ave.

OWNER: Henry J. Magnant

MEASURES:

 $\frac{1}{2}$ "

N from

E from W line

N from S line

W from front of curbing.

Copper
H lead

Holly

Belleville Ave.

House

Apr. 1, 1893

30.5 ft.

10.8 ft.

27.3 ft.

DATE

BEF.

AFT.

REMARKS

1-20/54

Reamed

8/18/11 8:45

2011-3400559

Jan. 20, 1954 Renewed from main to a point 5 ft. inside curb stop.

12 ft. - $\frac{3}{4}$ " copper tubing; 1- $\frac{3}{4}$ " cop to i.f. cplg., fig. 413; 1- $\frac{3}{4}$ " copper stop, fig. 415; 1 wiped joint; tap reamed. - - -

July 16, 1964 Renewed from 5 ft. inside curb stop to property line.

6 ft. - $\frac{3}{4}$ " copper; 2 - $\frac{3}{4}$ " copper coupling A-1525. - - -

all copper

8/24/11 - City crew renewed water service from main to a point 3 ft

3 ft - $\frac{3}{4}$ " copper tubing; 1 - $\frac{3}{4}$ " x $\frac{3}{4}$ " cop to cop cplg comp; Tap cleaned. Foreman: Frank Bento

[illegible]

CHARGE OUTS