

7698

33 Crapo St

31-313

MEASURES: July 6, 1893

N X Rockland St 176.8 ft

E X W line Crapo St 7.0 ft

S X N line House 11.6 ft

1" Copper Service

12/12/2018 Lead service line replacement program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter (in)1, Water Pressure 90

Distance from main to curb stop (ft) 6.5

Distance from curb stop to meter (ft) 15

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 15

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes, size 1"

Remarks: 1-3/4" union installed 1.0 LF outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

	12/16/85
--	----------

10/14/93

[illegible]