

APPLICATION No.: 7847 3/4"

TAP CLEARED

LOCATION: ~~299~~-299 Cedar St.

DATE

BEF.

AFT.

REMARKS

OWNER: Percy Hanson

MEASURES: 3/4"

S from	Locust	134.7 ft.
E from W line	Cedar	6.8 ft.
S from N line	House	12.1 ft.

Dec. 13, 1971 Renewed from 1/2 ft. outside curb stop to property line.

8 ft. - 3/4" Copper tubing 3/4" Hays curb stop
2 wipe joints - - -MAY 20 1982 - Tilcon renewed from the main to the curb
stop. 8.0 ft. - 3/4" copper; stop box; 1" x 3/4" Fig. 413;
- - - -

9/26/2023 Contractor City of New Bedford

Renewed Curb stop to Meter

MeterCou 3/4" Meter Coupling p-(3-4) Units 2 UOM Each

(3-4)" Ball 3/4" Ball Valve Units 1 UOM Each

CI-CRB-B Cast Iron Curb stop Boxes X Units 1 UOM Each

CSValve- 3/4" Curb Stop Valve (3-4)" Units 1 UOM Each

(3-4)" 3/4" PROGRESS 90 Units 2 UOM Each

3/4" 3/4" Copper Tubing Type-K Units 16 UOM Feet

