

TAP CLEARED 8719 3545

(Rear)

~~(INACTIVE SER)~~ Active Service  
per Billing 8-13-2020.

E from	Crapo st.	194.0 ft.
N from S line	Mosher St.	8.6 ft.
W from E line	house	10.0 ft.

5/6/87 Renewed from 1/2' outside curb stop to prop. line.  
8 ft. - 3/4" copper tubing 1 - 3/4" curb stop  
1 Caldwell stop box 2 3/4" x 5/8" lead to cop adapt XS

June 21, 1994 Nelson Cardoso cont. renewed service from the property line to meter in cellar.  
stock supplied by Contractor: 65 ft. - 3/4" copper tubing 2 - 3/4" x 3/4" cop to cop cplg.comp  
top section stop box ( was broken)  
Cplg. located 1] at prop. line 2] 10.6' ins. prop line.

[illegible]

## CHARGE OUTS

[illegible]