

APPLICATION No.: 7978 3/4"

TAP CLEARED



LOCATION: 345 Cedar St.

OWNER: Everett Tutter~~OW~~

31-313

MEASURES: 3/4"

Measures of new curb stop: May 13, 1994

W x W line Cedar St. 25.0 ft.

N x S line Robeson St. 5.2 ft.

W x E line Bldg. 24.0 ft.

E x W line Bldg. 13.0 ft.

May 7, 1956 Renewed from main to inside the meter box.

Removed the old curb stop & installed a new curb stop inside the meter box in the sidewalk.

10 ft. - 3/4" copper tubing 1 - 1" x 3/4" cop to i.f. cplg., fig. 413

1 - 3/4" copper stop, fig. 415; 1 - 3/4" cop to inside i.p.s. cplg., A-1551;

1 - 3/4" meter connection; Tap reamed.

The curb stop is now 4.7 ft. N x S line Robeson St.

May 13, 1994 The meter pit was eliminated & meter installed in bldg.. The concrete pit with a NBWW rectangular cover was eliminated by removing the ring & cover & filled in the pit with stone dust.

Stock:

2 1/2 ft. - 3/4" copper tubing

1 - 3/4" curb stop

1 Caldwell stop box, compl.

2 - 3/4" x 3/4" cop to cop cplg., comp.

located 1 ft. outside curb stop & 1 1/2 ft. inside curb stop.

DATE

BEF.

AFT.

REMARKS

5-13-

94

941903567

METER HISTORY

[illegible]

CHARGE OUTS