

APPLICATION No.: 8019

TAP CLEARED

LOCATION: 16 Highland

OWNER: Lawrence Vintner Gunther

MEASURES: 3/4"

N from	Durfee	173.4 ft.
W from E line	Highland	6.6 ft.
N from S line	house	7.4 ft.

12/12/77-Renewed 6" outside to 2½ ft. inside curb stop.
3 ft.-3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to
cop. adapt. XXS; Caldwell stop box;

APR 13 1982--Tilcon renewed service from the main to the
property line. 24.0 ft.-3/4" copper; 3/4" curb stop; stop
box; 1" x 3/4" Fig 1 413; 5/8" x 3/4" lead-cop. adapt. XXS

6/8/17 renewed c/s to meter

1 ft cast iron curb stop boxes

14 ft 3/4" copper tubing

2 ft 3/4" 90° threaded copper

11 ft 3/4" x 1/2" brass bushing

1 ft 3/4" ball valve

lead worker: ronald aguiar - dpi

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]