

APPLICATION No.: 8192

TAP CLEARED ✓

LOCATION: 37 Richmond

OWNER: Lriddberg

MEASURES: 3/4"

N from Locust 110.6

E from W line Richmond 6.0

S from S line house 2.5

August 8, 1969 Renewed from the main to a point 1 ft. from the main.
1 ft. of 3/4" copper tubing 1 3/4" x 3/4" cplg.

December 21, 1970 Renewed 1/2 ft. outside curb stop to property line.
7 ft. of 3/4" copper tubing 1 3/4" Hays curb stop
2 wipe joints 1 Buffalo stop box, comp.

MAY 26 1982 --Tilcon renewed from the main to the curb stop.
8.0 ft.-3/4" copper; curb stop; stop box; 1" x 3/4" Fig.
413;

10/16/15 Renewal done from curb stop to inside meter,
10 Work done by JLC construction. Inspected by P.
Reynolds.

DATE

BEF.

AFT.

REMARKS

8-8-69

Reamed

[illegible]

CHARGE OUTS

[illegible]