

APPLICATION No.: 8242

TAP CLEARED ✓

LOCATION: 32 Stapleton ✓

OWNER: Michl Stapleton

MEASURES: 1"

S from	Cove	60.5 ft.
W from E line	Stapleton	9.2 ft.
S from N line	House	8.9 ft.

-----  
September 17, 1963 Renewed from main to the property line.  
32 ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop  
1 lb wiping solder 1 5/8" reused corporation coupling  
1 Caldwell stop box, complete-long  
-----

1" Copper Service  
4/26/2019 Lead Service Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1in, Water pressure 100  
Distance from main to curb stop (Ft) N/A  
Distance from curb stop to meter (Ft) 20  
Distance from curb face to curb stop (Ft) 4  
Depth of service (Ft) 4

Total length of new pipe installed (ft) 20  
Curb stop replaced: No  
Corporation replaced: No  
Ball valve replaced: yes size 1"

DATE

BEF.

AFT.

REMARKS

9-17-63

Reamed

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
10-17-38		5/8	Hersey D	1736391					

## CHARGE OUTS

