

APPLICATION No.: 8290

LOCATION: 34 Independent St

## TAP CLEARED

OWNER: \_\_\_\_\_

31-313

MEASURES: July 8, 1895

W X County St

280.4 ft

N X S Line Independent ST

8.9 ft

E X W Line House

10.4 ft

1" Copper Service

11/20/2018 Lead Service Line Replacement Program  
Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 11

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 1.0

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 11

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: no size 3/4"

Remarks: 1-3/4" union installed 1LF outside  
curb stop

DATE

BEF.

AFT.

REMARKS

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST		REMARKS

## CHARGE OUTS

