

APPLICATION No.: 8745

TAP CLEARED

LOCATION: 10 Morton Ct

OWNER:

8/22/67 Ream

31-313

MEASURES:

Aug. 13, 1896

N X N Line Cove St

83.0 ft

W X E Line Morton Ct

3.6 ft

S X S Line House #12

3.0 ft

S from 12 Morton Ct Service

7.0 ft

1" Copper Service

04/23/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 33

Distance from curb stop to meter (ft) 79.6

Distance from curb face to curbstop (ft) 2.0

Depth of service (ft) 3.7

Total length of new service installed (ft) 79.6

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4" union installed 1FT outside
curb stop

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

