

APPLICATION No.: 8787

TAP CLEARED

LOCATION: 65 Independent St.

OWNER: Ermidio M. Pinheiro

MEASURES: 1/2" H lead Sept. 28, 1896

E from Crapo St. 165.6 ft.

S from N line Independent St. 8.0 ft.

E from W line house 10.8 ft.

July 2, 1945 Leak near stop
3 ft. 5/8" H. lead pipe from inside
joint new joint on outside
1- cut in road 5' x 2' tar
A. Silva

Nov. 17, 1969 Renewed from 6" outside curb stop to a
point 5 ft. inside curb stop.
5 1/2 ft. - 3/4" Copper tubing 5/8" x 3/4" lead to cop
cplg.

Sept. 29, 1971 Renewed from a point 5 ft. inside
curb stop to inside cellar.
15 ft. - 3/4" Copper tubing (11 ft. inside)
cop to cop cplg. 3/4"

4/6/93: Renewed from main to curb stop Stock: 20ft 3/4" copper
tubing 1-Caldwell stop box 1-3/4x5/8 Fig 413
=====

DATE BEF. AFT. REMARKS

4-6-93

93151850

4/6/93: tap reamed

[illegible]