

LOCATION: 125 Clark St.

OWNER: Lillian J. Barnes

MEASURES: 3/4"

E from	Summer
S from N line	Clark
W from E line	House

63.4 ft.
9.3 ft.
8.3 ft.

Nov. 14, 1968

Renewed from $\frac{1}{2}$ ' outside curb stop to meter inside the cellar
 (6' inside) 16 $\frac{1}{2}$ ft. of 3/4" copper tubing
 3/4" Mueller curb stop 1 wiped joint

April 21, 1976 Renewed from the main to the curb stop.

23 ft. - 3/4" Copper tubing 3/4" Curb Stop
 Caldwell Stop Box 3/4 x 3/4" Fig. 413

12/3/90 shut off - per request of NBIS - James Jacobsen

12/26/90 checked still off

11/4/91 checked Hansen still off

11/6/91 meter removed

DATE

BEF.

AFT.

REMARKS

4/21/76

Reamed

METER HISTORY

CHARGE OUTS

[illegible]