

APPLICATION No.: 8905

TAP CLEARED

LOCATION: 86 Jenney

DATE

BEF.

AFT.

REMARKS

OWNER: Theresa Baligne

01/01/1897

MEASURES:

5/8"

S from

Kempton

168.7 ft.

W from E line

Jenney

5.1 ft.

S from N line

House

3.7 ft.

✓ Jan. 15, 1953 Renewed from curb stop to property line.
6 ft. - 3/4" Copper tubing

- - -

✓ June 7, 1961 Renewed from 1/2 ft. outside curb stop to curb
stop.
1/2 ft. - 3/4" Copper tubing 3/4" cop to cop stop
1# wiping solder

- - -

9/16/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
Renewed service from main to a point 4.5 ft inside curb stop
18.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

03.18.2022 - Contractor DPI

Curb stop to meter renewal

Mblank - Meter Blank 5/8" (5-8) (ea.1), CI-CRB-B Cast Iron Curb Stop Boxes X (ea.1), Cop-Box of 3/4"
Copper Tubing (3-4)" 60ft coils (ft.11), (3-4)" Ball 3/4" Ball Valve Valve (ea.1), (3-4)" 3/4" 3/4 PROPRESS
90 PROPRESS 90 (ea.1), (1-2)" F 1/2" FEMALE THREAD X THREAD (3/4" PROPRESS BRASS 90 3-4)" (ea. 1)

[illegible]