

APPLICATION No.: 9083

TAP CLEARED

LOCATION: 35 County St.

OWNER: Clara Collins

MEASURES: $\frac{1}{2}$ " H lead (May 14, 1897

S from Scott St. 53.4 ft.

E from W line County St. 8.1 ft.

N from S line house 2.7 ft.

May 3, 1975 Renewed from the main to the prop. line.
18 ft. - 3/4" Copper tubing 3/4" Curb Stop
Caldwell Stop Box 3/4" x 3/4" Fig. 413
5/8" x 3/4" lead connector

Owner refused to renew service.

1/10/2019: Lead service line replacement program phase 1
Contractor: P. Gioioso & Sons, TYPE CU, Diameter 1,

Water Pressure 100

Distance from main to curb stop N/A

Distance curb stop to meter 13'

Distance from curb face to curb stop 2'

Depth of service 4.5'

Total length of new pipe installed 13'

Curb stop replaced : NO Size N/A

Corporation replaced:NO Size N/A

Ball valve furnished: ~~YES~~ Size 1"

Remarks: phone & electric running parallel 21f apart from each other

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
3/24/69		5/8	Trident Mag	16811261					

CHARGE OUTS

