

9268

✓

# TAP CLEARED

**OWNER:**

31-313

84.0 ft

N X S Line Thompson St 7.0 ft

7.0 ft

E X W line House 11.0 ft

11.0 ft

1" Copper Service

11/2/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 82

Distance from main to curb stop (ft) 8

Distance from curb stop to meter (ft) 16.1

Distance from curb face to curb stop (ft) 3

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 16.1

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4" union installed 1LF outside

curb stop

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

5/27/76 Ream

[illegible]

### CHARGE OUTS

