

APPLICATION No.: 9615

TAP CLEARED ✓

LOCATION: 32 Liberty

OWNER: Wm. Deane

1/1/1899

DATE

BEF.

AFT.

REMARKS

8/17/05

2005 3405248

MEASURES:

5/8" 3/4

Copper

N from
W from E line
N from S lineCourt
Liberty
house

158.5 ft.

6.5 ft.

10.2 ft.

July 13, 1976 Renewed from 6" outside curb stop to
the property line.

6 ft. - 3/4" Copper tubing
Caldwell Stop Box

3/4" CurbStop
2 - 5/8" x 3/4" lead
to copper adaptor XS

5/31/05

5/31/05 Renewed from newly installed 8" main to curb stop.

STOCK: 22 ft. 3/4" Copper Tubing; 3/4" Curb Stop; Caldwell Stop
Box; 3/4" Corporation Tap. Tap Reamed.

SILVA CONSTRUCTION TO MAINTAIN CUT.

7/29/05 Contractor for NStar Gas pulled service. Renewed from a
point 1' outside of Curb Stop to property line.

Stock: 6' 3/4" Copper Tubing; 3/4" Curb Stop; 5/8 x 3/4 lead to
cop. adapt. xs; 3/4 x 3/4 cop. to cop. cplg., comp.

NOTE: Sub-contractor was NUECO.

9/6/05 Renewed from curb stop to ins cellar (10 ft ins prop line)
Stock: 14 ft. 3/4" copper tubing;

[illegible]

CHARGE OUTS

[illegible]