

APPLICATION No.: 9687 1" H lead

TAP CLEARED

LOCATION: 360 Belleville Ave.

OWNER: N.B. Construction Co, /

MEASURES:

1st

H lead

Dec. 6, 1899

S from

Deane

21.7 ft.

W from E line

Belleville Ave.

10.3 ft.

S from N line

Bldg.

18.5 ft.

12/7/77 Due to the installation of the new 48" main this service has been renewed from the main to the curb stop:

The old 1" tap was shut off on the old 10" main.

Stock supplied & installed by Zoppo Const.

10 ft. - 1" Copper tubing

1" Corporation

1" Ford Curb Stop compression

Measures of 1" Curb Stop:

S x S line Deane St.

20.0 ft.

E x E line Belleville Ave.

2.0 ft.

W x E line Bldg.

7.4 ft.

S x N line Bldg.

19.0 ft.

Measures of 1" Corporation

S x S line Deane St.

29.0 ft.

W x E line Belleville Ave.

3.0 ft.

May 1983 P & S Const. during installation of 48" sewer.

This 1" service for mill is tied in & in service.

No report of what work done or stock used.

Journal of Management Inquiry 22(1) 3-16

[illegible]