

APPLICATION No.: 9808

TAP CLEARED

LOCATION: 640 MaxfieldOWNER: Victor SmithMEASURES: 3/4" 1"Copper

01-01-1900

E from

Rockdale Ave.

76.4 ft.

N from S line

Maxfield

7.1 ft.

On W line

House

2/24/94: Renewed from main to curb stop 1/2ft ins.
 Stock: 8ft 3/4" copper tubing 1-3/4" curb stop
 1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs
 1-3/4x3/4 Fig 413

=====

8/20/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
 Renewed water service from main to property line
 10 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;
 1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

=====

11/30/10 - New measures

E from E line Rockdale Ave	78.0
N from S line Maxfield St	6.0
W from E line House	32.5
E from W line House	1.0
N from N line House	18.5
Main to property line	18.0
Pipe inside property	15.0

11/30/10 - Cardoso Contracting renewed this service from
 curb stop to cellar. Inspected by Percy Reynolds

DATE

BEF.

AFT.

REMARKS

2/24/94: tap reamed

2-24-94

940801621

[illegible]

CHARGE OUTS

[illegible]