

Installed March 30-1948

Installed 2-4" Fibre pipes between poles
883-884

3-4 1/2 Kerite cable - pri (2200") 18' each
cable

N

2-4" Fibre pipes -
Overall - 230"

Pole
294/4 HARBOR ST Poles
294/5

2" from curb - concrete base

115"

DEPTH - 30"

10' 3" Iron pipe } each
15' 3" Fibre pipe } pole
1-3" Iron bend each pole

GIFFORD ST

ST

Installed Oct 1949

Asked to Plan No 308-10-24-49

Installed 1-3 1/2" Fibre pipe
from P 3976-7668. Depth 2'
Pipe laid on S. side of Telephone
Duct - separation 8"

Overall Distance of Pipe 131"
3 1/2" Iron bend 93" 1mm Fibre riser pipe up
each pole

PEARL ST

