

Summer St

Middle St to Kempton St.

put 2699

PART	KIND AND THICKNESS						JOINTS	AREA	COST PER SQ. YD.	LAID BY	YEAR	NOTE BOOK	REMARKS
	TOP		CUSHION		BASE								
Fullwidth	Cobble												
E+W.of track	Endurite 2"				Cr. Stone 6"					Warren Bros.	1917	473-51	
In track	Endurite 2"				Concrete 6 1/2"					Warren Bros.	1917	473-51	
In track	Bit. Conc. 2"		Laid over old base							D. P. W.	1943		Rails removed
Bet. curbs	Bit. Conc. 1 1/2"		Laid over old pavement							D. P. W.	1949		
24' WIDE	" "										1966		

