

APPLICATION/AGREEMENT

For Trench/Disturbance Permit within the City of New Bedford

Permit # 3511 2022Dig Safe# 20220502311Date: 2/2/22

TO THE MAYOR AND CITY COUNCIL:

DISTURBANCE PERMIT/TRENCH SAFETY PERMIT

Permission is hereby requested to excavate the surface of: X City Property and/or X Private Property

Provide Sketch

Location of Work: 691 Longview Rd.Wking from Inter. with Birchwood Dr to 74 Longview Rd.Emergency Gas Leak RepairWork will begin (weather permitting) on: February 2, 2022Applicant Name: Kevin O'Sullivan (ra)

Excavator(s) Name: _____

Company Name: Eversource

Hoisting Equipment License Number: _____

Grade: _____ Expiration Date: _____

Contact Number: 508-441-5817

Name & Contact Number of Insurer: _____

Competent Person on Work Site: ON FILEAPPROVED BY: [Signature] DATE: 2-12-22

TITLE: _____

This permit shall be posted at the work site, and shall remain until the work is completed. It is subject to inspection at all times.Work completed prior to D.P.I. approval under
emergency work order for Class II LeakTrenches must be maintained
weekly until final paving is
completedROADWAY CLOSURES WILL REQUIRE
AUTHORIZATION FROM THE
COMMISSIONER OF PUBLIC
INFRASTRUCTURE. TRAFFIC MANAGEMENT
PLANS MAY BE REQUIRED.Permit only valid for three months
from date of approval

DAILY ACTIVITY REPORT

EVERSOURCE

CBID/ DigSafe/	20210404358	PERMIT #	PROJECT #	GAS-MLR0TH2Y	Unique ID :	4883963-10-[FV47]
ADDRESS:	66 LONG VIEW RD	TOWN:	NEW BEDFORD	DATE:	01/27/21	4883963-10
SHEET 31 of 33	LEAK REPORT #	WAMFWO:	30206926	WAMCITE #	633337	GAS MAINTENANCE

PIPE RETIREMENT

No

PIPE INSPECTION

FACILITY TYPE	MATERIAL	SIZE	EXT PIPE COND	INT PIPE COND	EXT CORR COND	INT CORR COND	COATING	DEPTH OF COVER
Main	Coated Steel	2	Fair			Fair	Fair	4'0"

PIPE INSTALL

FACILITY TYPE	MATERIAL	SIZE	LENGTH	PRESSURE	METHOD	OVERALL PIPE LENGTH	INSTALLED/ REPLACED	DEPTH OF COVER	CONNECTION AT MAIN	EFV INSTALLED	EFV SUBTYPE	EFV COMMENTS
								0'0"				

PRESSURE TEST

No

RESTORATION

CONSTRUCTION MATERIAL	LOCATION	EXISTING SURFACE FINISH	EXISTING DEPTH	LENGTH	WIDTH	REQUIRED DEPTH	TEMPORARY REPAIR ACTION	COMPACTION METHOD	% COMPACTED
Hot Asphalt	Street	Asphalt	3	8'0"	6'0"	4"	Same day Paving Contractor	DCP	100

MATERIALS

DESCRIPTION	TYPE	CATALOG ID	SIZE	Q. PLANNED	Q. USED	Unit of Measure	SERIAL NUMBER
Anode	171b				1		
Clamp	2				1		

DESCRIPTION OF WORK COMPLETED

Sylvia, Cunnningham, Cordero, Michaels After drilling and probing opened pit on 2" steel main installed clamp and anode Complete

PERSONNEL

FOREMAN / WORKING LEADER / INSPECTOR

SIGNATURE:

DigSafe/ CBYD 20210404358	PERMIT #	PROJECT #	GAS-MLROTHZY	Unique ID :	4883963-10-[FV47]
ADDRESS:	66 LONG VIEW RD	TOWN:	NEW BEDFORD	DATE:	01/27/21
URL:	http://CWV-CLKSOPRD1/Repository/files/	LEAK REPORT #	CLASS	TYPE OF WORK:	GASMAINTENANCE
SHEET 32 of 33	Contractor:	MAMFWO:	30206926	#	WAMCTE 633337

