

APPLICATION/AGREEMENT

Permit # 362 JC32

For Trench/Disturbance Permit within the City of New Bedford

Dig Safe#20220900108

Date: 2/28/2022

TO THE MAYOR AND CITY COUNCIL:

DISTURBANCE PERMIT/TRENCH SAFETY PERMIT

Permission is hereby requested to excavate the surface of: X City Property and/or X Private Property

Provide Sketch

Location of Work: 120 Shawmut Ave.,across from Takham StEmergency Gas Leak RepairWork will begin (weather permitting) on: February 28, 2022Applicant Name: Kevin O'Sullivan (ra)

Excavator(s) Name: _____

Company Name: Eversource

Hoisting Equipment License Number: _____

Grade: _____ Expiration Date: _____

Contact Number: 508-441-5817

Name & Contact Number of Insurer: _____

Competent Person on Work Site: ON FILEAPPROVED BY: Stephen Cristofari DATE: 2-12-22TITLE: Asst. City Engineer**This permit shall be posted at the work site, and shall remain until the work is completed. It is subject to inspection at all times.**Work completed prior to D.P.L. approval under
emergency work order for Class II LeakTrenches must be maintained
weekly until final paving is
completedROADWAY CLOSURES WILL REQUIRE
AUTHORIZATION FROM THE
COMMISSIONER OF PUBLIC
INFRASTRUCTURE. TRAFFIC MANAGEMENT
PLANS MAY BE REQUIRED.Permit only valid for three months
from date of approval

DBID/Number	20220900108	PERMIT #	PROJECT #	99958	Unique ID :	7912339-10-[EQ84]
ADDRESS:	120 SHAWMUT AVE	TOWN:	NEW BEDFORD	DATE:	02/28/22	ORDER #
SHEET 15 of 18	LEAK REPORT #	CONTRACTOR:	WAMFWO:	30293297	WAMCITE #	880938
PIPE RETIREMENT						
FACILITY TYPE		MATERIAL		SIZE	LENGTH	PRESSURE
		Bare Steel		1-1/4	19	EL
PIPE INSPECTION						
FACILITY TYPE	MATERIAL	SIZE	EXT PIPE COND	INT PIPE COND	EXT CORR COND	INT CORR COND
Main	Cast Iron	4	Poor	NA	Poor	NA
DEPTH OF COVER						
PIPE INSTALL						
FACILITY TYPE	MATERIAL	SIZE	LENGTH	PRESSURE	METHOD	OVERALL PIPE LENGTH
Service	Plastic	1"	25'	LP	Direct Bury	60' or Less
PIPE TYPE						
FACILITY TYPE	MATERIAL	SIZE	LENGTH	PRESSURE	METHOD	OVERALL PIPE LENGTH
Service	Plastic	1"	25'	LP	Direct Bury	60' or Less
PRESSURE TEST						
MEDIUM	TYPE	START TIME	START PRESSURE(PSIG)	FINISH TIME	FINISH PRESSURE(PSIG)	TEST DURATION
Air	Service below 200 ft	2022-02-28 12:05:00	100	2022-02-28 12:20:00	100	15min
RESTORATION						
CONSTRUCTION	LOCATION	EXISTING SURFACE FINISH	EXISTING DEPTH	LENGTH	WIDTH	REQUIRED DEPTH
Hot Asphalt	Sidewalk	Concrete	4	8' 0"	3' 0"	4"
Hot Asphalt	Street	Asphalt	4	4' 0"	3' 0"	4"
Hot Asphalt	Street	Asphalt	4	7' 0"	5' 0"	4"
MATERIALS						
DESCRIPTION	TYPE	CATALOG ID	SIZE	Q. PLANNED	Q. USED	Unit of Measure
VALVE, METERING, INSULATING, LOCK-WING TAMPER PROOF, 1-1/4 X 1-1/4 IN, TUBE, BLACK FINISH,	INSULATING, LOCK-WING TAMPER PROOF	563160	1-1/4 X 1-1/4 IN	1		EA
PIPE, 1 IN CTS X 0.090 IN THK WALL SDR 12.5, 1-1/8 IN OD, 500 FT LG COIL, POLYETHYLENE,		554023	1 IN CTS X 0.090 IN THK WALL SDR 12.5	100		FT
CABLE, INSULATED, MDP, #12 AWG, 7 STR, YELLOW, POLYETHYLENE-30, SOFT DRAWN CU, 500 FT/RL, FOR USED AS PIPE LOCATOR	INSULATED	513679		100		FT
FITTING, REDUCER, METFIT, 1 IN IPS X 0.119 IN THK WALL SDR 11 X 1 IN CTS X 0.090 IN THK WALL SDR 12.5, ASTM F1924, REPLACED IN 500800	METFIT	583180	1 IN IPS X 0.119 IN THK WALL SDR 11 X 1 IN CTS X 0.090 IN THK WALL SDR 12.5	1		EA
FITTING, SLEEVE, 1-1/2 X 18 IN, 100/BOX, NSTAR M-2501		578032	1-1/2 X 18 IN	1		EA
BOX VALVE, CURB, W/ 4-1/4 IN SQ COVER NON-LOCKING LID, FOR 1/2, 3/4, 1, 1-1/4, CURB VALVES, PAVEMENT RISER RING IN 583489, 48/SKID	CURB	577812		1		EA
VALVE, BLEED, EXCESS FLOW, BLACK, 1 IN IPS X 10 IN LG, #P32, PLASTIC, SDR 11, PE4710, SERIES 300			1 IN IPS X 10 IN LG			EA
VALVE, BALL, FULL PORT, 1 IN CTS BLACK FINISH, SDR 12.5, PE 4710, BUTT FUSE, REPLACED IN 561836		601133	1 IN CTS BLACK FINISH	1		EA
TEE, PIPE, NON-BLOWING, 3/4 IN X 1 IN IPS PLASTIC	NON-BLOWING	560685	3/4 IN X 1 IN IPS PLASTIC X	1		EA

DESCRIPTION	TYPE	CATALOG ID	SIZE	Q. PLANNED	Q. USED	Unit of Measure	SERIAL NUMBER
X 3/8 IN PERF SDR 11, WELD INLET X COMPRESSION OUTLET ENDS, LIGHT WALL, STEEL	NON-BLOWING	560685	3/8 IN PERF SDR 11	1		EA	
RISE, PREFORMED, ANODELESS, PREBENT, FBE STEEL X HDPE, 1-1/4" - 11-1/2 NPT X 1" CTS .090 WALL, 36" T		591035		1		EA	
CLIP, PIPE, UV STABILIZED PVC/ACRYLIC, FOR 1-1/4 IN PIPE, 6 LG, TRACER WIRE CLIP/PROTECTOR, 50/BOX, GPI PART #TS125X6		587834		1		EA	
EXCESS FLOW, BLACK		603285	1 IN IPS X 10 IN LG	1			
LOCK, EQUIPMENT, TAMPER PROOF, EXPANDABLE, 3 IN LG SHANK, W/ HEX HEAD SHEAR-OFF SCREW, ALUMOWELD RING	TAMPER PROOF	564930		1		EA	
FITTING, COUPLING, METFIT, 1 IN CTS X 0.090 IN THK WALL, REPLACED IN 500777	METFIT	580327	1 IN CTS X 0.090 IN THK WALL	3		EA	

DESCRIPTION OF WORK COMPLETED	
Crew relayed service from riser to main a retired old 1 1/4 service in separate hole	

PERSONNEL
FOREMAN / WORKING LEADER / INSPECTOR

SIGNATURE:

[illegible]