

NOTICE TO COMMISSIONER OF PUBLIC WORKS

23

Length of service 23'
 Sewer depth 6 1/2'
 Surf. drain -
 Contractor's Name
 (if working on City Property)

City of New Bedford,
 Drain Permit **Nº 19644**
 Office of D. P. W., 4-23-74
 Date

To Commissioner of Public Works.
 Permission has this day been issued to

New Bedford Housing Auth
 Signature of Property Owner Address

By Charles McJannet 10 Orange St Everett
 Address

2d By: Concrete Const. Co. of Quatt, Inc, 165 Chelsea St, Everett Mass.
 to lay a building sewer/drain service from the premises at W. side Water St,
90' ± N. of Pelars Street

to connect with the sewer/drain in Water Street street.

Laid from main in street to property line.
 Owner agrees to supply all necessary materials
 and transite pipe.

By Ellen M. Hughes
RC

Requires separate entrance for sewage and roof water

(AP)

RETURN OF FOREMAN

Entered June 5 19 74
 Time 4 P.M.
 By Jose M. Torres

COST

Labor	hours @		
Super: <u>Jesse Torres</u> 8 "	4.33-	- - -	-34.64 ✓
Lab.: <u>Joe Ferriera</u> 8 "	3.74-	29.92	✓
<u>Norbert S. Piers</u> 8 "	3.64-	29.12	✓
<u>J. M. Lemos</u> 8 "	3.11-	24.88	✓
<u>TOM Barke</u> 8 "	3.68-	29.44	✓
<u>Joe Macado</u> 8 "	3.86-	30.88	✓
			<u>144.24</u>
			<u>178.88</u>

Stock

<u>1/2 bag Cement</u> @ 2.45-	1.23	✓
<u>100 lbs Sand</u> @ .10 cwt	.10	✓
<u>12x3 B.T. Street</u> @ 2.50 + Jt	39.20	
<u>4x4 9 ft. 8 in. W. 1/2 x 3/4 in. @ 11.00</u>	49.78	

Trucking

<u>Fordson</u> 35-3-HRS @ 6.55-	19.65	✓
<u>Dodge-</u> 16-2-HRS @ 3.00-	6.00	✓
<u>Comp.</u> 52-1-HR. @ 3.35-	3.35	✓

Total Cost

248.41

Estimate-cost of laying drain 179 -

Entrance charges needed

Total deposit

Balance due City 69.41

Pieces pipe to curb (2) 1-10 ft. 1-5 ft.

" " curb to house 1-8 ft. 1-8 ft.

Cut at sewer 6 ft.

Cut at curb 30" 16 in

Size of pipe 6" T. concrete + 4" iron

Correct

Jose M. Torres
 Foreman

Hedge + Concrete. Lots of hand work

owner supplied
 pipe