## **R-027G**

BELLEVILLE AVE New Bedford **Inspection Status:** Remote Inspection **Inspection Level:** Level 2

	Quick	Index	Rating
Overall	211B	1.1	19
Structural	2115	1.2	7
O&M	1A00	1	12

**Project:** New Bedford 3D Regulator Inspections

Owner: New Bedford, MA
Customer: CDM Smith

**MANHOLE** 

MH Use: Sanitary Year Constructed: Evidence of Surcharge: No

Access Type: Manhole Year Renewed:

**MEASUREMENTS** 

Rim to Invert: 9ft Northing: GPS Accuracy:

Rim to Grade: Easting: Additional Information:

**Grade to Invert:** 9ft **Elevation:** 

Rim to Grade Exposed: Vertical Datum:

**COVER** 

Type: Vented Center Cover Size: Bearing Surface Diameter: 28"

Shape: Circular Cover Material: Cast Iron Bearing Surface Width: 1"

Size: 26" Hole Diameter: <= 1/2 inch Cover/Frame Fit: Good

(10mm)

Size Width: Hole Number: 15 Cover Condition: Sound

**COVER INSERT** 

Insert Type: None Insert Condition:

**COVER ADJUSTMENT RING** 

Ring Type: Solid Ring Condition: Sound

Ring Material: Cast Iron Ring Height:

**FRAME** 

Frame Material: Cast Iron Clear Opening Width: 24" Seal Inflow: None

**Bearing Surface Width:** 1" Frame Depth: Frame Condition: Sound

**Bearing Surface Depth: 9"** Offset Distance:

Clear Opening Diameter: 24" Seal Condition: Sound



**CHIMNEY** 

Chimney Present: Yes Chimney I/I: Lining Interior:

Clear Opening: Second Material: Chimney Condition:

CONE

Cone Depth: 1.3ft First Material: Other Lining Exterior:

Cone Type: Conical centered Second Material: Cone Condition:

Clear Opening: Lining Interior:

WALL

Wall Diameter: First Material: Other Lining Exterior:

Wall Width: Second Material: Wall Condition:

Wall Depth: 6ft Lining Interior:

**BENCH** 

**Bench Present:** Yes **Lining:** 

**Material:** Concrete (precast) **Bench Condition:** 

**CHANNEL** 

**Channel Present:** Yes **Type:** Pipe **Channel Condition:** 

Material: Concrete (precast) Exposure: Fully Opened

**STEP** 

Number: 2 Material: Metal

## PIPE CONNECTION INFORMATION

Pipe No.	Clock	Rim to Inv.	Direction	Material	Shape	Height	Width C	Cond.	Seal Cond.	Pipe Type	Struct. ID	Comments
1	6	8.8"	Out	Not Known	Circular	8"	S	Sound	Sound	Gravity Connection		
2	12	8.8"	In	Not Known	Circular	8"	S	Sound	Sound	Gravity Connection		
3	6	7.1"	In	Not Known	Circular	15"	S	Sound	Sound	Gravity Connection		Capped
4	9	8"	In	Not Known	Circular	6"	S	Sound	Sound	Gravity Connection		

## **GENERAL INFORMATION**

Surveyed By: Reviewer Number: P0035145122021 Sheet No.:

Reviewed By: M. Bierman Precleaning: No Pre-Cleaning Date Cleaned:

Weather: PO Number: Work Order:

Purpose of Survey: Routine assessment Media Label: Consequence of Failure:



## **Condition Report**

Graph	Position	Code	Observation	Video (se	ec) Grade
Oft	Oft	MGO	Miscellaneous General Observation	5.6	S 0
	0.6ft	IS	Infiltration Stain	6.8	M 1
ction	1.2ft	MMS	Missing Mortar Small	8	S 2
Camera Direction	5.9ft	IS	Infiltration Stain	17.4	M 1
	6.5ft	OBS	Obstruction Built Into Structure	18.6	<b>5</b> 0
	8ft	MGO	Miscellaneous General Observation	21.6	S 0



8ft



Code: MGO

Description: Miscellaneous General

**Observation** 

Distance: **Oft**Structural Grade: **O**O&M Grade: **O** 

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within Eight" of Joint: False

Remarks: Start inspection



Code:

Description: Infiltration Stain

Distance: Oft
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Continuous Index: **S01** Within Eight" of Joint: **False** 

Remarks:



Code: MMS

Description: Missing Mortar Small

Distance: 1ft
Structural Grade: 2
O&M Grade: 0
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent: Continuous Index:

Within Eight" of Joint: False

Remarks:



Code: IS

Description: Infiltration Stain

Distance: 5ft
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Continuous Index: **F01** Within Eight" of Joint: **False** 

Remarks:



Code: **OBS** 

Description: Obstruction Built Into

**Structure** 

Distance: 6ft
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 2

Clock To: 1st Value: 2nd Value: Value Perce

Value Percent: 15

Continuous Index:

Within Eight" of Joint: False

Remarks: Pipe through wall



Code: MGO

Description: Miscellaneous General

**Observation** 

Distance: **8ft**Structural Grade: **0**O&M Grade: **0** 

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within Eight" of Joint: False

Remarks: End inspection



