

By Wm. B. Gardner, Treas'r.

Mill.

2" ser. from
Conduit St.

NEW BEDFORD WATER WORKS.

Taker's meter.

SERVICE PIPE RETURN.

Manfg. rate.

No. 17039

For Nashavena Mills,

No. 653 Belleville Ave.

Street

The expense for labor and materials to be paid
by the applicant is as follows:

lineal feet of earth excavated at	cents per foot,	
lineal feet of rock excavated at	cents per foot,	
lineal feet of inch lead pipe at	cents per foot,	
207 lineal feet of 2 inch cast iron pipe at 38	cents per foot,	78 66
lineal feet of inch tin lined pipe at	cents per foot,	
1-8x8x4 branch 28 5 lbs. 3-2" C. 3 1/4 turns @ 1.70		5 10
1-4 to 2 reducer 24 " 2-2" " " 1/8 " @ 1.50		3 00
1-8 in. sleeve 105 " 2-2" " " 1/8 " @ 1.50		3 00
3-2 in. sleeves 53 " 1-2" Chapman bel gate		5 95
1-4 in. war gate box 224 " 69 lbs @ .08		55 28
1-2" Chap. gate, screw end H.W. (in meter box) 6.90		6 90
3-2" br. nipples, screw cap & get ends 2.25 6.75 1/2 lbs dynamite @ .45		7 43
10 exploder 209 = .90 189 lb. lead @ .13 = 24.57 6 lb. galnet @ .16 = .96		26 43
labor 156.33; city 5.00; faucignis team 1 day 12.00		173 33
Use of tools & backshovels		7 00
Proportion of other expenses for putting services into premises		
Amount (220 ft. 2" C. 3 pipe, including specials)	\$	372 08

Bill 2" Lambert Office of Superintendent,

787.933 meter and

August 4 - 1917,

R. B. P. Briggs Superintendent.

WATER REGISTRAR'S OFFICE.

July 27, 1917.

To the Superintendent of the New Bedford Water Works:

Please put in a Service upon the Premises described above, and make
return of the expense of the same to this office.

E. Baylies Water Registrar.

Spec W. P.

18/17

17039

~~653 Belleville, Or.~~
Condit H. E. & N. A. Query
Machanena Mills

1 A F C A