

By H. H. Kinzie, Supv'r B. &amp; B.

Old freight shed.

4" ser. to  
take place  
of <sup>3</sup>/<sub>4</sub> Ser. #554, to  
be removed.

# NEW BEDFORD WATER WORKS.

SERVICE PIPE RETURN. Mr. Kinzie will advise  
when ready to put in.

Taker's meter.

No. 17183For New York, New Haven and Hartford Railroad Co.,No. N. side Pearl, (#5) W. of Acushnet Ave. Street

The expense for labor and materials to be paid  
by the applicant is as follows:

lineal feet of earth excavated at	cents per foot,	
lineal feet of rock excavated at	cents per foot,	
lineal feet of inch lead pipe at	cents per foot,	
39 lineal feet of 4 inch cut iron pipe at	67 cents per foot,	26 13
lineal feet of inch tin lined pipe at	cents per foot,	
1-4" iron box 215 lbs. @ .06 =	12.90	
1-4" Chapman gate	13.28	26 18
1-4" E. I. nipple, screw & spigot end		3 25
50 lbs. lead @ .07 = 3.50, 3 lbs. gasket @ .17 1/4 = .52		4 02
labor 28.51; carting 2		30 51
1-4" iron body, bronze mounted Chap. auto. disk valve - hand wheel		27 23
Proportion of other expenses for putting services into premises		
Amount	\$	<u>117 52</u>

Office of Superintendent,  
4" Crown meter #1345390.  
furnished by the  
taker.

street surface under  
repair

Credit -  
Mains: 32.20  
Sums: 85.12  
117.32

WATER REGISTRAR'S OFFICE.

Sept. 10, 1918. 191

To the Superintendent of the New Bedford Water Works:

Please put in a Service upon the Premises described above, and make  
return of the expense of the same to this office.

C. Baylies Water Registrar.  
per W. D.

16/19  
19/19



