

August 5, 1941.

#21913 St. John's Academy,
W. S. (#397) County St., S. x
Hawthorn St.

2" gate Please install 2" City Meter and 2"
Copper Service to supply school.
Service to taker's box.

S x S line Russell St 103
E x W line County St 17.5

Laid 9-4-41

Labor included in 21914

12 x 12 x 2 Taping sleeve A.P.S.

1 - 2" Dia. Taping gate

1 - 2" Brass Caulking nipple

1 - 4" Iron Gate box 205-lbs.

43 lbs. Lead. 1 lb. gasket

20 ft 2" Cope Tubing K.