

July 28, 1944.

#22060.

John R. Thomson,
W. S. Middleboro Rd., S. x Negus
Way

Please install $3/4$ " City Meter and
 $3/4$ " H. Lead Service to supply
cottage. Box on taker's Land.
Taps 2" C I Main in Middleboro Rd.

1- 2" C.I. solid sleeve (B)	2.00
1- 2' x 2' x 2" Branch (B)	3.60
1- 2" C.I. plug tap $3/4$ " .50 + .75 labor	1.25
1- $3/4$ " Red Hed stop	2.64

over

1- 3/4" Red Hed stop & waste	2.75
46' 3/4" H. lead pipe @ .54	24.84
16 lbs caulking lead @ .15	2.40
1 16 gasket	.18
Compressor 4 hrs.	12.00
Carting	5.00
Labor	45.72

Laid Aug 15, 1944

1- Cut in Road 9' x 2' To be
 Repaired by this Dept. 5.00

110.38

E-5	—	12.00
E-11	—	24.84
E-12	—	5.39
E-13	—	8.68
E-14	—	49.47
E-16	—	5.00
M-46	—	5.00

110.38