

March 19, 1946

#22151 Dartmouth Finishing Corp.
N.S. Cove St., E. of Harbor St.

Please install 4" C meter & 6" C.I. serv.
to supply mfg. plant. 6" conn. in street
of Fire supply Serv. 22150, with 4" rental
meter.

S. x N.	line of Cove St.	5.9
N. x E.	line of Building	16.1

1-	6"	1/4 Turn	6' long	B. S.	
1-	6"	Darling Gate Valve		all bell	32.23
1-	6"	Gate Box	233 lbs.		34.95
29	ft.	6" Delavand C.I. pipe			

loid May 24, 1946

1-6" offset
1-6" plus top. 4"
25 lbs. leadite
3 lbs. Gasket
460 lbs. C.I. Round Risers
4.30
6.00