

March 28, 1946

10.89 ✓

#22154 Roland P. McGee
NE cor. 1446-52 Acu. Ave. x Deane St.

Please install $1\frac{1}{2}$ " C meter & $1\frac{1}{2}$ " copper
service to supply photo finishing shop.

E. X E. line of Acushnet Ave. 105.0

S. X N. line of Deane St. 2.3

E. X E. line of Building 5.1

1- $1\frac{1}{2}$ Copper to Copper stop fig. 415 with nut 14.76 + 10.70

1- $1\frac{1}{4}$ Fig. 435 Corporation & Compression

Nut fig. 435 A 9.48 + 10.70

1- Caldwell Gate Box 6.00

Contracte 1.00

Laid 4-11-46

Compressor	12.00
Plumbers Bill	5.00
2 Cuts in Road 2'x5' - 2'x5'	70r
1 Cut in Sidewalk 2'x4' Concrete	
Labor	50.52

Plumber furnished 54 ft.
of 1 1/2" Copper Type K
soft Tube.