

August 26, 1946 ✓

#22251

Joseph Sylvia

SS Lexington St., W of Jenny Lind St.

Please install 3/4" C meter & 3/4" Cop.
service to supply cottage. Taps hydt.
branch at terminus of Main. Taker will
dig trench and notify when ready.

14-13 TRENCH DUG BY OWNER COMPRESSOR ^{29 FT 3/4 COPPER} 3.00 LABOR .75

WXW LINE JENNY LIND ST.

147 -

NXS LEXINGTON ST.

8-0

WXE LINE OF HOUSE

1-8

~~TAPPED HYDRANT PIPE~~ NO STREET CUTS 27'

L A I D O C T. 15, 1946

(OVER)

July 30, 1957

Service #22251 was disconnected from the hydrant pipe and was connected to the main pipe that was extended in Lexington St..

9 ft. of 3/4" copper tubing type K, soft

Brightman