

October 30, 1946

Ready

#22289

Acushnet Process Company
N.S. Graham St., E. River Road

Please install 4" C. Meter & 4" Copper
to supply Manufacturing plant.

3" gate

W-FROM LAST HYDRANT ON GRAHAM ST. 20.3
N.S. Line of GRAHAM ST. 19.0

Laid July 16-1947

(over)

1-8x8x3 Tap. sleeve A.R.S.

1-3" D.A.T. tap. gate

1-4" C.F. gate box

1-3" brass caulking nipple

1-3x4" cop. to cop. coupling

2-4" cop. to cop. couplings

1 Ft. of 3" copper tubing

(65 Ft. of 4" " " "
charge only 5 Ft.)

2 Lbs. gaskets

32 Lbs. caulking lead

Use of Tapping machine 7.50

Casting 10.00

Labor 132.00

Plumber's bill

No street cuts

compressor 9.00