

March 26, 1947 ✓

#22335

F. W. Pease Est.

Wm. A. Pease, Jr., Agt.

S.S. #816 Kempton E. of Read St.

Please install 2" City Meter & 2" Copper service to supply launderette. To be laid with alongside of drain.

LABOR 35.20 COMP. 3.00 CART 1.00 PLUMBER 15.10

WXW LINE BEECH ST. 4.5

YXS LINE KEMPTON ST. 6.5

EXW LINE BUILDING 6.0

1 CUT IN STREET 3'X5' ~~TAR~~ Bit. Concrete

Laid APRIL 1, 1947

- 1- 2" DAR. GATE ALL BELL 14.63
1- 4" C.I GATE BOX 220# @.16
1- RED HED BRONZE Y BRANCH
1 1/4" COPPER TO 2" IRON PIPE MALE
WITH NUTS FIG. 440 M 438 A 6.25
2 BRASS CAULK NIPPLES 10.00
2 1 1/4" COPR. WITH NUTS FIG. 438 AND
438 A @10.43
15 1/2' 2" COP. TYPE K @.97
3 FT 1 1/4" COP. TYPE K @.52