

Sept. 10, 1947

#22471-C Continental Screw Company
N.S. Hathaway Rd., E x Shawmut
Avenue

Please install 2" City Meter & 3" copper
Service to supply mfg. plant. 3" metered
connection of 8" Fire Service #22133.

*connection in Pit - work done by
Grinnell Sprinkler Co.*

stock supplied by water dept -

1-8x8x4 Branch B.

1-4" DA gate (fill bell)

3' or 4" cement Lined C.I. Pipe

Sept. 11-1947

