

May 11, 1948

#22581 Sacred Heart Home
S.W. Cor. #359 Summer St., x
Austin St.

Please install 4" City Meter &
4" Copper Service to supply home (new
wing). From Robeson St. box on taker's
land.

Meas. of 4" gate -	
Exe Line Chestnut St.	83.3
N x S " Robeson St.	15.4
Laid 6-3-1948	

(over)

1-6x6x4" trap. sleeve H.P.S.

1-4" Dat. trap. gate

1-4" E.I. gate box

1-4" Brass crawling ^{nipple} sleeve 5.80

40' of 4" cop. tubing type "k"

28 lbs. crawling lead

2 lbs. gaskets

Use of trapping machine = 7.50

Coupler

Carting

labor

1-Street cut 7'x3' Ben. mac.

60.05

5.00

12.00

1-4" cop. to cop. coupling Fig. H-1875