

May 25, 1948

#22589 Hathaway Mfg. Company
N.S. #75 Cove St., E x Harbor St.

Please install 2" Taker's Meter &
2" Copper Service to supply mfg. plant.
Replaces 1" Service #16486 to be dis-
continued.

56' of 2" cop. type "K" supplied by Plumber

*meas. of 2" gate —
Ex E Line Salisbury St.
N x S " Cove St.*

15.3

19.2

Laid 6-5-1948

(over)

1-12"x12"x2" trap. Sleeve A.P.S.
1-2" D.L. trap. gate
1-4" C.T. gate box
1-2" Brass. caulking nipple = 2.00
52 lbs. caulking Lead
2 lbs gaskets
caulking .. 2 5.00
Use of tapping machine 2 5.00
Compressor = 24.00
Labor 2 103.63
1-Street cut 16'x2' warrenite
1- " " 8'x2' "
1-Sidewalk cut 4'6"x2' concrete